BRUHATH BENGALURU MAHANAGARA PALIKE

DASARAHALLI ZONE

COMPLETION REPORT

	Name of Work	Construction of RO Plant in ward no 12, Shettyhalli Sub Division			
2	Estimated Cost Accepted Tender Cost	Est Cost Rs:	15.00 Lakhs	Accepted Tender Cost	Rs.1367807/-
3	Sanctioned Estimate No & Dt	AS No:	146/ 19-20	TS No:	45/19-20
4	Head of Account	P-3445			
5	Work order No & Dt	EE/DD/W.O/47/2020-21, Dated: 24.06.2020			
6	Entrustment No & Dt	EE/DD/AGR/47/2020-21, Dated: 24.06.2020,			
7	Work Code/Job Code	012-19-000015			
8	Name of Contractor	Sri Govind G			
9(A)	Time stipulated for completion of work	24.09.2020			
(B)	Delay in execution of work				
10	Schedule DT of Start of work (as per W.O)	24.09.2020			
11	Schedule DT of Completion (as per W.O)	24.09.2020			
12	Measurement recorded in	M B No	4869/2019-20		
		Page No	46651	46656	
13	Check Measurement of the AEE/EE	M B No			
		Page No			
14	Name of the Office/ Office In charge of the work				
15	a) Asst.Eng/Junior Eng:				
	b) Asst Executive Engineer:				

Sanctioned Estimated Cost In Rs.	Accepted Tendered Amount in Rs.	Amount Claimed as per bills (Rs)	DIFFERENCE		Remarks
			Excess	Savings	
Rs. 15.00 Lakhs			-		

1. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.
2. Certified that the above work has been completed within the stipulated time noted in the work order.
3. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.

Assistant Engineer
Ward No.12

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Assistant Executive Engineer
Shettyhalli Sub-Division

Scanned by CamScanner